# NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NEWZ/BBMP/PDD/PMC/2019-20

Date:23-08-2019

To,
The Executive Engineer,
Project Division,Dasarahalli
Hesaraghtta Main Road
Bangalore -560073

## INSPECTION REPORT

Dear Sir,

**Name of Work:** Construction of RCC return Wall and Building to proposed dobhighat at Mallasandra in Ward No.13

| Item No | Description of work | Unit | Qty |
|---|---|---|---|
| 1 | KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for leveling and lowering the ground manually (Other than foundation of buildings, culverts, road drains and | Cum | 151.20 |
| 2 | KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches1.5m and above in width, in | Cum | 75.60 |
| 3 | KSRB 2-2.3: Excavation by manual means for foundation of buildings, water supply & sanitary lines and electrical conduits etc., either in pits or in trenches 1.50m and above | Cum | 90.72 |
| 4 | KSRB 4-1.2 : Providing and laying in position plain cement concrete of mix 1:3:6 with OPC cement @ 220kgs, with 40mm and down size graded granite metal coarse | Cum | 35.70 |
| 5 | KSRB 2.3: Filling available excavated earth ( excluding rock) in sides cum of foundations upto plinth in layers not exceeding 20 cms. in depth, compacting each | Cum | 283.50 |
| 6 | KSRB 4.2.7 : Providing and laying in position reinforced cement concrete of design mix M25 with OPC cement @ 340kgs, with 20mm cum and down size graded granite metal | Cum | 548.86 |
| 7 | KSRB 4-6.1 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for foundations, footings, bases of columns for mass | Sqm | 70.00 |
| 8 | KSRB 4-6.5 : Providing and removing centering, shuttering, strutting, Sqm. propping etc., for columns, pillars, post and struts, square / rectangular/ polygon in plan | Sqm | 545.76 |
| 9 | KSRB 4-6.2 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for flat surface such as roofs, landings, balconies and likes, | Sqm | 140.00 |
| 10 | KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding | Tn | 74.10 |

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

Asst. Executive Engineer
Project Division, Dasrahalli Zone
BBMP, Bangalore

With Regards,

For Newzen Consultants Bangalore

NEWZEN CONSULTANTS Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO:+91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com



Scanned by CamScanner